



Gloucestershire Warwickshire Steam Railway Plc
Risk Assessment for Crane lifts of components, equipment or supplies - Global

Risk Assessment - Crane lifts of components, equipment or supplies

Reference No: STE-44322-40

Version No: 4

Assessment Approver: Kevin Jarvis

Department: Global

Date Of Assessment: 06 May 2021

Review Due Before: 13 January 2028

Lead Assessor: Mark Young

Team: Kevin Jarvis & Andy Sworn

Crane and Hi-ab lifts of various items

| Type | Hazard Cause | Persons Affected | Control Measures | L Overall | S T | Additional Control Measures | L Overall | S T | Owner/Action |
|-------------------|--|------------------|---|---|--------|-----------------------------|---|--------|--------------|
| Health and Safety | Damage to surrounding infrastructure Contact between crane, lifted items and surrounding infrastructure | Everyone | 1) CRITICAL - Engineering: A Lift Plan should be in place and identify any issues prior to the lift starting - Effective 2) CRITICAL - Administrative: Lift area to be assessed and cleared of any unnecessary items to reduce the likelihood of any impact - Effective 3) CRITICAL - Administrative: A lifting supervisor to be present to control the activity - Effective 4) CRITICAL - Administrative: Use a minimum number of assistants to monitor the lift, look for blind spots and alert the crane driver or lift supervisor of any issues - Effective 5) CRITICAL - Administrative: The item being lifted must be inspected and cleared of anything likely to become dislodged or fall during the lift. - Effective | 2 x 3 = 6 Medium - Risk to be minimised and controlled so far as is reasonably practical. | 6 | None | 2 x 3 = 6 Medium - Risk to be minimised and controlled so far as is reasonably practical. | 6 | n/a |
| Health and Safety | Failure of Lifting Gear Structural failure of crane, strops, slings etc | Everyone | 1) CRITICAL - Administrative: Always use a professional, suitably qualified and certified contract company to provide the crane, hi-ab, operatives and lifting gear. - Effective 2) CRITICAL - Administrative: Ensure that a suitable lift plan is in place and that all equipment to be used is capable of the requirements - Effective | 2 x 5 = 10 Medium - Risk to be minimised and controlled so far as is reasonably practical. | 10 | None | 2 x 5 = 10 Medium - Risk to be minimised and controlled so far as is reasonably practical. | 10 | n/a |
| Health and Safety | Injury to People Contact with moving equipment | Everyone | 1) CRITICAL - Engineering: Use barrier tape or other means to isolate the work area from others - Effective 2) CRITICAL - Administrative: Only those involved in the lift directly to be in the work area - Effective 3) CRITICAL - Administrative: Stop the lifting operation if anyone enters the lift area - Effective 4) CRITICAL - Administrative: Assess all potential pinch points for those involved in the lift - Effective 5) CRITICAL - Administrative: Never walk underneath a lifted load - Effective 6) Administrative: Consider carrying out lifts on days when volunteer numbers are low. - Effective 7) Administrative: If possible, carry out lifts on days when the railway is closed to the public - Effective 8) CRITICAL - PPE: All those involved in lifting operations to wear appropriate PPE including but not limited to safety footwear, hard hat, gloves and hi-viz - Effective | 2 x 3 = 6 Medium - Risk to be minimised and controlled so far as is reasonably practical. | 6 | None | 2 x 3 = 6 Medium - Risk to be minimised and controlled so far as is reasonably practical. | 6 | n/a |



Gloucestershire Warwickshire Steam Railway Plc
Risk Assessment for Crane lifts of components, equipment or supplies - Global

| Type | Hazard Cause | Persons Affected | Control Measures | L Overall | S | T | Additional Control Measures | L Overall | S | T | Owner/Action | |
|-------------------|---|------------------|---|--------------|-----|---|-----------------------------|--|-----|-----|--------------|-----|
| Health and Safety | Impact of weather conditions High winds causing issues with unstable lifts | Everyone | 1) CRITICAL - Administrative: Wind speeds to be checked before a lift starts and cross referenced to the safe working limits of the equipment in use. - Effective 2) CRITICAL - Administrative: For prolonged lifts the wind speed must be measured throughout the job and appropriate action taken if the speed becomes excessive. - Effective 3) CRITICAL - Administrative: Particular care to be taken if gusting winds are present. - Effective 4) CRITICAL - Administrative: Impact of impairment of vision during periods of heavy rain, snow or fog to be considered. - Effective 5) Administrative: Consider checking the weather in advance via the Met Office for any issues. - Effective | 2 x | 3 = | 6 | None | 2 x 3 = 6 Medium - Risk to be minimised and controlled so far as is reasonably practical. | 2 x | 3 = | 6 | n/a |
| Health and Safety | Distraction or involvement by others Activities of persons not involved in the lifting operation impacting the potential to cause an issue | Everyone | 1) CRITICAL - Engineering: Barrier tape or other means to be used to safeguard the lift area if there is the possibility of interference. - Effective 2) CRITICAL - Administrative: In advance of the lift all persons likely to be in the work area to be informed of the work and instructed not to enter the designated lift area. - Effective | 3 x | 2 = | 6 | None | 3 x 2 = 6 Medium - Risk to be minimised and controlled so far as is reasonably practical. | 3 x | 2 = | 6 | n/a |

COSHH Assessments

There are no COSHH assessments associated with this risk assessment.

Reference Documents

- Previous crane lift risk assessment - Original Word based document used as the basis for this 'new' risk assessment.
- Generic Crane Lift Method Statement -
- Example Lift Plan -

Ends